

RED FORK PRODUCTION, LLC

AURORA # 10 – 1

3/26/09

Day Two

Drill 588' in LAST 24 hours

Present Depth : 1,048'

Drill Bit # 1:
7-7/8" SN # ET 5041
2-Type <> 3/16 Nozzles

Wt on bit = 12,000 #
String Wt. = 36,000 #
RPM = 65 - 70

Pump = 400 / Strokes = 52

Cement 445' of 8-5/8" STC (Wt = 24 / Gr = 2)
Surface STC Casing in hole
w/325 sacks of 3% CC

Drilling w/water

13 ½ Hrs Drill
½ Hrs. Trip
10 Hrs WOC (Waiting on Cement to Dry)

Comments: Nipple up BOP's (Blow Out Preventers)
Drill out 45' of Cement